

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

PMGSY Phase IX – Khammam District – Package No.AP08LW27-Two road works of Dummugudem Mandal Estimated cost of Rs.170.93 lakhs – Grant of Post Facto Extension of Agreement Time up to 28.1.2013 for a period of 287 days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 1932

**Dated : 27 .11.2013.
Read the following :-**

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC(PR), PMGSY, Hyd, Lr.No.W20/DEE-VI/PMGSY
Ph- IX-LW 27-2013, dated 5-11-2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post Facto Extension of Agreement Time up to 28.1.2013 for a period of 287 days without imposing penalty in respect of the two works "1). R/F R&B road to Kasinagaram 2). R&B road to Z. Veerabhadram of Dummugudem Mandal in Khammam District" under PMGSY Phase IX as recommended by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad, without imposing penalty as the delay was not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.